

Revitalizing the Historic Melrose School



The building has a new roof for the first time in about 50+ years

Historically appropriate windows start in 2 weeks





Brick & masonry
repair on the
North side. Ready
for new windows.



We're framing new addition to add more library space



Crumbling back wall repaired





New admin offices
being built over top
of old basement with
tower for 2 elevators
on right side
(see the new block above)



The historic grand staircase will be re-built to meet safety codes.



We've cut out the opening to the new admin area

- Ductwork & sprinklers & framing are in
- Plumbing is stubbed out
- Electrical feed going in



Phase 1: First floor with branch library & genealogy center projected to complete Dec 2023



Self+Tucker Architects
Grinder Taber Grinder
Allworld Project Mgmt



Phase 2: Additions for admin
area & programming space
projected to complete
June 2024

Phase 3:

- Senior apartments on Floors 2 & 3
- Negotiating plan with private developer

